





Relevant Contraventions extracted from NWL Inspection Reports (June 2022)

The following non compliances listed below are in contravention of Schedule 2 of the Water Supply (Water Fittings) Regulation 1999		
1	<p>Contravention: Location: Green Lane Allotments - 10 Standpipes</p> <p>Fluid Cat: 3 Standpipes installed without adequate backflow protection & not secured or insulated properly to protect from heat & frost & not boxed in.</p>	
	<p>Corrective work: Firmly secure the standpipe and install a double check valve, drain cock & stop tap on the standpipe, also install acceptable weatherproof insulation down to 750mm deep - Standpipe also requires boxed in.</p>	
	<p>Date by which corrective work should be completed 21st October 2022</p>	

The following non compliances listed below are in contravention of Schedule 2 of the Water Supply (Water Fittings) Regulation 1999		
1	<p>Contravention: Location: Nursery Park Allotments - 4 Standpipes</p> <p>Fluid Cat: 3 Standpipes installed without adequate backflow protection & not secured or insulated properly to protect from heat & frost & not boxed in.</p>	
	<p>Corrective work: Firmly secure the standpipe and install a double check valve, drain cock & stop tap on the standpipe, also install acceptable weatherproof insulation down to 750mm deep - Standpipe also requires boxed in.</p>	
	<p>Date by which corrective work should be completed 21st October 2022</p>	

The following non compliances listed below are in contravention of Schedule 2 of the Water Supply (Water Fittings) Regulation 1999		
1	<p>Contravention: Location: Seaton Hirst Allotments - 8 Standpipes</p> <p>Fluid Cat: 3 Standpipes installed without adequate backflow protection & not secured or insulated properly to protect from heat & frost & not boxed in.</p>	
	<p>Corrective work: Firmly secure the standpipe and install a double check valve, drain cock & stop tap on the standpipe, also install acceptable weatherproof insulation down to 750mm deep - Standpipe also requires boxed in.</p>	
	<p>Date by which corrective work should be completed 21st October 2022</p>	

The following non compliances listed below are in contravention of Schedule 2 of the Water Supply (Water Fittings) Regulation 1999		
1	<p>Contravention: Location: Woodhorn Allotments - 26 Standpipes</p> <p>Fluid Cat: 3 Standpipes installed without adequate backflow protection & not secured or insulated properly to protect from heat & frost & not boxed in.</p>	
	<p>Corrective work: Firmly secure the standpipe and install a double check valve, drain cock & stop tap on the standpipe, also install acceptable weatherproof insulation down to 750mm deep - Standpipe also requires boxed in.</p>	
	<p>Date by which corrective work should be completed 19th December 2022</p>	